



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Applicant Detail

IUID	59914736	Applicant Name	DR RASHMI JAMWAL	Email	rehan.dav.2580@gmail.com
Address	VILL. REHAN TEHSIL FATEHPUR DISTT KANGRA H.P. (176022)	Pin Code		Mobile Number	9729582409

General

Application for getting		Name of Fire Division/Home Guard Battalion	11	Name of Fire Station	57
--------------------------------	--	---	----	-----------------------------	----

Enterprise Details

Enterprise Name	DAV SR. SEC. PUBLIC SCHOOL REHAN	Corresponding Address	V.P.O. REHAN TEHSIL FATEHPUR DISTT KANGRA	Location of the Building	ROAD HEAD REHAN TO CHATTAR
District	Kangra	City/Town	REHAN	Pin Code	
Type of Construction			RCC		

Details of M.D./Managing Partner/CEO/Lead Promoter/Proprietor

Full Name	DAV SR. SEC. PUBLIC SCHOOL REHAN	Designation	PRINCIPAL	Mobile Number	9816886749
Telephone	9816886749	Email	abhinashsharma409@gmail.com	Category	SCHOOL

Others

Site/Location	ROAD HEAD REHAN TO CHATTAR	Type of Occupancy/Project to be constructed (Hotel/Industry/School etc.)	SCHOOL	Whether the Fire and Life Safety measures/norms laid down in N.B.C. Part-IV shall be adopted during construction?	Yes
----------------------	----------------------------------	---	--------	--	-----

Plots Details

Plot Area (Sq mtrs)	1634	Covered Area (at ground level in Sq mtrs)	290	Total Covered Area (sq mtrs)	1450
Height of building (mtrs)	15	Nos of floor			05

Business Details

Type of Business	EDUCATION	No. of the Workers/Officials	STAFF=48 , STUDENTS=1030	Mode and Type of Production	EDUCATION
-------------------------	-----------	-------------------------------------	-----------------------------	------------------------------------	-----------



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Detail of insurance, if any	NA	List of raw material	NA	Name of finished product	EDUCATION
Electrical wiring system	UNDERGROUND	Sanctioned electrical load	3 PHASE	Distance from nearest Fire Station (in Kms)	FP FATEHPUR:10 KM
Whether Fresh NOC or Renewal			Renewal		

Details of First Aid Fire Fighting equipment/extinguishers already installed within the premises

Type of Extinguishers	Capacity	Qty.	Make	Serial No.	Year of Mfg.	Purchase Date	Remarks
CO TWO	4.5 KG			9706, 10042,12740, 14793, 14819, 14899, 15590, 15588, 30410, 30663, 31992, 32215, 32229, 32231, 32249, 32294, 32432	2024	02-12-2024	NEW PURCHASE
WATER CO2	9 LTR			212, 207, 215, 219, 208, 209, 214, 210, 974, 968, 965, 966, 216, 211, 962, 967, 221, 970	2024	02-12-2024	NEW PURCHASE

Fixed Fire Fighting Installation

Yard Hydrants/Landing Valve	yes	Down comer	yes	Automatic Sprinkler system	No
Manually operated Electric Fire Alarm System	yes	Delivery Hoses	yes	Riser	yes
Hose Reel	yes	Automatic Detection and Alarm System	yes	Deluge valves & Monitors etc	No
Emergency Branch etc			yes		

Water Supply System Details

Under Ground Static Water Storage Tank with capacity	65000 LTR	Terrace Tank with Capacity	20000 LTR	Water Source	IPH , BOREWELL
--	-----------	----------------------------	-----------	--------------	----------------

A)Pump House at Ground Level:

Main Pump	NA	Jockey Pump	NA	Stand by Pump	NA
-----------	----	-------------	----	---------------	----

B)Pump at Terrace Level

950 LPM WITH AUTOPANNEL



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Other Details

Details of Safety Equipments, if any i.e. Protective Suits, Entry Suit, B.A. Set etc NA

Whether the workers/other staff are well conversant with the operation of first aid fire fighting equipments installed in the premises? yes

Detail of flammable and hazardous materials alongwith Physical and Chemical data NA

Whether P.A. System is installed? yes Other Information NA

Additional Details

Apply to the Office DHARAMSHALA





Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Form B Detail:

Date of inspection	2025-12-27	Name and Address of the building	DAV Sr.Sec.Public School Rehan Tehsil Fatehpur	Name of inspecting Office	Karam Chand STO
Type of Occupancy/Project to be constructed	Low Hazard (G-1)	District	Kangra	Pin Code	176022

Constructional Features

Plot Area (Sq mtrs)	1634	Covered Area (at ground level in Sq mtrs)	290	Nos of floor	G+4
Total Covered Area(sq mtrs)	1450	Height of building (mtrs)	15	No of staircase	02
Compartmentation (Location and rating of fire walls)	-	List of raw materials	-	Name of finished product	-
No of the Workers/Officials	48+1030 staff+students	Details of flammable and hazardous materials alongwith Physical and Chemical data	-		

Details of Fire Extinguishers

Parameters	Capacity	Qty	Make	Sr.No./Explosive No.	Years of Mfg	Remarks/Date of Rifilling
CO2	4.5 kg	17	Life safty	9706,10042,12740,14793,14819,14899,15590,15588,30410,30663,31992,32215,32229,32231,32249,32294,32432	2024	02-12-2024
Mech Form	-	-	-	-	-	-
DCP/ABC	-	-	-	-	-	-
Water Type	9 ltr	18	Lifesafety	212,207,215,219,208,209,214,210,974,968,965,966,216,211,962,967,221,970,	2024	02-12-2024



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Fire Bucket - - - - -

Fixed Fire Fighting Installation

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Total numbers on each floor	02	provided	MR
Length of hose reel hose	30 mtr	provided	MR
Nozzle diameter	6.5 mm	provided	MR

Automatic Fire Detection and Alarming System (Type of Detector)

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Location of Main Panel	-	-	-
Location of Repeater Panel	-	-	-
Alternate sources of power	-	-	-
Hooter Location	Front of the Building	provided	MR

MOEFAS

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
yes	provided	MR	

PAS (Public Address System:)

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Basements	-	-	-
Upper Floor	yes	provided	MR

Sprinkler above false ceiling

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
-	-	-	-

Sprinkler above false ceiling

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
-	-	-	-

Internal Hydrants

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Size of riser/down comer	100 mm	provided	MR
Number of hydrants per floor	-	-	-
Hose Box	-	-	-



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Pumping Arrangements

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Ground Level	-	-	-
Discharge of main pump	-	-	-
Head of main pump	-	-	-
Number of main pump	-	-	-
Jockey pump output	-	-	-
Jockey pump head	-	-	-
Standby pump output	-	-	-
Standby pump Head	-	-	-
Auto starting/Manual stopping	-	-	-
Pump House Access	-	-	-
Terrace Level	01	provided	MR
Discharge of pump	900 lpm	provided	MR
Head of the pump	60 mtr	provided	MR
Power supply	HPSEBL	provided	MR
Auto starting of pump	yes	provided	MR

Capacity Water Storage for Fire Figting

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Underground tank capacity	65000 ltr	provided	MR
Fire Services inlet	-	-	-
Overhead Tank capacity	20000 ltr	provided	MR

Exit Signage

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
-	-	-	-

Provision of Lifts

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Pressurization of lift shaft	-	-	-
Pressurization of lift lobby	-	-	-
Communication in lift car	-	-	-
Fireman's Grounding Switch	-	-	-



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

Lift Signage

-

-

-

Standby power supply

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
-	-	-	-

Refuge Area

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Total area	-	-	-
Location	-	-	-

Fire Control Room

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Detector system panel	-	-	-
PA System Panel	-	-	-
Battery backup	-	-	-
Building Floor Plans	-	-	-

Special Fire Protection System for Protection of special Risks, if any

Parameter	Requirements	Provided at Site	Remarks/MR/NMR
Minimum Standards for Fire Prevention and Fire Safety	-	-	-

General Requirements

Escape Route	-	No of LPG Cylinder	-	Electric Meter Board	yes
Electric Wiring	conceald	Emergency Telephone No Board	yes	Basement	-
Generator Set	-	Whether the staff and security personnel are well conversant with the operation of fire fighting equipments installed in the premises	yes	Compliance of recommendation (if any) made in previous inspection	-
Whether the fire protection systems provided in the building were	functional	NOC(fresh or renewal)	renewal	Recommendation	-



Single Window Clearance System

Directorate of Industries(DOI)
Govt. of Himachal Pradesh

tested, checked
and found
functional at the
time of
inspection

Remarks

Sir, \"jaihind\" First Aid and Fix Fire Fighting equipment installed in the School satisfactory.therefore
NOC may be issued please.

